

## Sep 28, 2026

**Job:** Maxwell- CBH  
**Title:**  
**Added By:** David Marshall  
**Log Notes:**

Work Completed: Mon sep 28-/0688x1-/0679x1-/0612x1-/0665x1-/0664x1-/0670x1-/0635-  
ax1-/0592x1-/0591x1-/0610x1-/0677w/gavinx1-/0611w/gavinx1-/0564x1-/0584x1-/512.2x1-/0581x1-/0594x1-/0563x1-/

Materials Used (In Quantities):

Materials Installed (Square Feet/ Linear Feet):

Challenges: had to train gavin and get him set up, run test doors etc. 2 doors approx 1 and 1/4 hours.

To do next time:


**Weather Conditions:**

Partly cloudy with showers Mon, Sep 28, 2026, 3:53 PM

 Partly cloudy with showers  
**16°C**  
**7°C**  
Wind: 14 mph  
Humidity: 93%  
Total Precip: 0.04"

**Attachments:**

4



## Sep 26, 2026

**Job:** Parkshore, Gibbins, 3096 Gibbins Road  
**Title:** 2nd half of blindwall spray  
**Added By:** Jesse Dares  
**Log Notes:**

Work Completed: hung drain mat, anchored, detailed, sprayed 2nd half of blindwall

Materials Used (In Quantities):

- 2.25 rolls naturaseal 7000x
- 100 screws and hex washers
- 100 ft of 9" scrim cloth
- 1 pale of brush seal
- 3 brushes
- 3/4 berral naturaseal GE

Materials Installed (Square Feet/ Linear Feet): 7.5'X120' - 900 sq ft

Challenges:

- excavation crew working on site were not aware we were coming today. when I arrived at job there was a lot of hostility towards us. we worked it out though.
- Park shore/DTD Vista did not install their 4" PVC drain boots ahead of time as they did on the first half. I was expecting that would have been done prior to our arrival. due to this I didn't bring ar boots so at job completing there is currently no drain boots/pipes installed on the wall. these will need to be put in before concrete and will need to be detailed accordingly, presumably by DTD
- it was noted that anchor holes were drilled through our previously installed waterproofing on the 10 or so feet I could still see and not sealed properly. this raises concerns about what happened behind the concrete that has been poured on the first section we installed.

To do next time:

I believe the job is complete at this point in time.

**Weather Conditions:**

Mostly sunny Sat, Sep 26, 2026, 2:52 PM

 **16°C**  
**8°C**  
Wind: 10 mph  
Humidity: 88%  
Total Precip: 0"

Humidity: 96%



10°C

Total Precip: 0.36"

Attachments:

0

## Sep 25, 2026

**Job:** Maxwell- CBH

**Title:**

**Added By:** David Marshall

**Log Notes:**

Work Completed: Fri sep 25-/0751x1-/0755x1-/0750x1-/0701-a×1-/0708x1-/0701-b×1-/0773x1-/3435x1sill-/0710-a×1-/0767x1-/0768x1-/0710-b×1-/0666x1-/0613x1-/0640x1-/0638-b×1-/0637.1x1-/0635-b×1-/0678x1-/

Materials Used (In Quantities): 1 sausage

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

**Weather Conditions:**

Mostly cloudy with showers Fri, Sep 25, 2026, 3:45 PM



Mostly cloudy with showers

15°C

Wind: 24 mph


8°C

Humidity: 97%

Total Precip: 0.27"

Attachments:

7



## Sep 23, 2026

**Job:** Chandos, NAC, 741 Third St

**Title:** Final slab

**Added By:** Jonathan Gregoire

**Log Notes:**

Work Completed: puma on final slab

Materials Used (In Quantities):

.gal primer

1 gal base

1 gal top

8 wiz roller

8 brushes

8 pelican liners

Materials Installed (Square Feet/ Linear Feet):

5ft x 7ft

Challenges:

Tight spaces

To do next time:

**Weather Conditions:**

Partly cloudy with showers Wed, Sep 23, 2026, 6:12 PM



17°C

Wind: 7 mph

10°C

Humidity: 95%

Total Precip: 0.01"

Attachments:

0

## Sep 23, 2026

**Job:** IronClad - Bear Mountain B , 2106 Br Mtn Pkwy

**Title:** traffic coating prep

**Added By:** Jesse Dares

**Log Notes:**

Work Completed: caulking cracks, pillars holes. concrete repairs. floor cleaning.

Materials Used (In Quantities): 1.75 box d100 caulking

Materials Installed (Square Feet/ Linear Feet): completed up to about 70% of caulking

Challenges: still struggling with ironclad to get power sorted out. other trades walking through our area. Dom walked off site at 3:00

To do next time: continue caulking and patching holes

Weather Conditions:

Partly cloudy with drizzle Wed, Sep 23, 2026, 5:30 PM

Partly cloudy with drizzle

19°C

11°C

Wind: 20 mph

Humidity: 94%

Total Precip: 0.04"

Attachments: 0

Sep 23, 2026

Job: Maxwell- CBH

Title:

Added By: David Marshall

Log Notes:

Work Completed:Wed sep 23-/2341-ax1-/2601ddx1-/2363x1-/2362-ax1-/218x1-/0742x1-/0705x1-/0737x1-/0736x1-/0733x1-/0732x1-/0749x1-/0706x1-/0740x1-/0703x1-/0765-/

Materials Used (In Quantities):

Materials Installed (Square Feet/ Linear Feet):

Challenges: had some tough doors 1 that manny did took me a lot of time to fix.

To do next time:

Weather Conditions:

Partly cloudy with showers Wed, Sep 23, 2026, 3:56 PM

Partly cloudy with showers

20°C

11°C

Wind: 9 mph

Humidity: 93%

Total Precip: 0.02"

Attachments: 9



Sep 22, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd

Title:

Added By: Bobby Wagner

Log Notes:

Work Completed:

DT level 02 bathroom/ room

2632.1/ completed-( missing towel dispenser) adx2

2632/adx2

2665.1/ completed- extra

2666.1/ completed- extra

2667.1/ completed- extra- adx1 extra

2368.1/ completed- extra

2367.1/ completed- adx1

2367.3/ adx1

2365.1/ completed-adx1

FEC x3

Materials Used (In Quantities):

1 cws

1 Fc

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:


Weather Conditions:



Wind: 11 mph  
Humidity: 96%  
Total Precip: 0"

Attachments:

5



Sep 22, 2026

**Job:** Assa Abloy - Cow Bay Hosp, 6775 Bell McKinnon Rd  
**Title:**  
**Added By:** Bobby Wagner  
**Log Notes:**  
Work Completed:  
IPU level 04  
4196/4196.b/4197/4197.b/4199

Materials Used (In Quantities):  
3 sausages cws grey  
Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

**Weather Conditions:**



Wind: 11 mph  
Humidity: 96%  
Total Precip: 0"

Attachments:

0

Sep 22, 2026

**Job:** IronClad - Bear Mountain B ,2106 Br Mtn Pkwy  
**Title:** traffic coating prep  
**Added By:** Jesse Dares  
**Log Notes:**  
Work Completed: caulking. concrete patched. grinding

Materials Used (In Quantities):  
- 1 box d100  
- 5 bags mapai patching grout

Materials Installed (Square Feet/ Linear Feet):

Challenges: power. other trades in our work space

To do next time: continue caulking and concrete repairs

**Weather Conditions:**



Wind: 21 mph  
Humidity: 82%  
Total Precip: 0"

Attachments:

0

Sep 22, 2026

**Job:** Maxwell- CBH  
**Title:**  
**Added By:** David Marshall  
**Log Notes:**  
Work Completed:Tue sep 22-/3032x1-/318x1-/2677x1-/2652x1-/215x1-/2653x1-/2605ddx1-/2606-ax1-/216x1-/2602-2ddx1-/2605x1-/2603ddx1-/2401ddx1-/2404ddx1-/2306x1-/

Materials Used (In Quantities): 1sausage

Materials Installed (Square Feet/ Linear Feet):

Challenges: dnt lvl2 90%. heavy trfrc area. moved from 3 to 2. lots of moving around finding missed doors.

To do next time:  
**Weather Conditions:**  
Mostly sunny    Tue, Sep 22, 2026, 3:54 PM

Mostly sunny

22°C

9°C

Wind: 11 mph

Humidity: 96%

Total Precip: 0"

7

Attachments:



Sep 21, 2026

**Job:** EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd  
**Title:**  
**Added By:** Bobby Wagner  
**Log Notes:**  
Work Completed:  
Time and Materials  
Entrance door lobby  
2 hours  
2 sausages cws black  
IPU level 01- windows  
1173x1-1174x1-1175x2-1176.2x2  
1177x1-1171x1-1169x3-1152x1  
1155x1-1049x1-1054x1

DT level 03 bathroom  
3437- completed-adx1  
DT level 02 bathroom  
2637.1- completed/adx1- extra  
2648- completed-adx1  
2636.1- completed/adx2- extra  
2635.1- completed/adx2- extra  
2634.1- completed/adx3- extra

Materials Used (In Quantities):  
4 tubes FC  
1 sausage cws white  
Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:  
**Weather Conditions:**  
Mostly sunny    Mon, Sep 21, 2026, 3:54 PM



19°C

9°C

Wind: 9 mph

Humidity: 94%

Total Precip: 0"

5

Attachments:



Sep 21, 2026

**Job:** Maxwell- CBH  
**Title:**  
**Added By:** David Marshall  
**Log Notes:**  
Work Completed:Mon sep 21-/3437x1-/3436x1-/3431.3x1-/3435x1-/3549x1-/3557x1-/3531-bx1-/3531-ax1-/3503-ax1-/3503-bx1-/3533x1-/3556ddx1-/3534x1-/3502-bx1-/3535.3x1-/3566x1-/3554ddx1-/

Materials Used (In Quantities):  
Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

**Weather Conditions:**

Mostly sunny    Mon, Sep 21, 2026, 3:54 PM

Mostly sunny

19°C

9°C

Wind: 9 mph  
Humidity: 94%  
Total Precip: 0"

**Attachments:**

2



## Sep 18, 2026

**Job:** Maxwell- CBH

**Title:**

**Added By:** David Marshall

**Log Notes:**

Work Completed:Fri sep 18-/1681-bx1-/1662x1-/1662.1x1-/1662.4x1-/1662.2x1-/1662.3x1-/1692x1-/1693x1-/1691x1-/1608.2x1-/1686x1-/1690x1-/1689x1-/1687x1-/1608x1-/1683x1

Materials Used (In Quantities): 1 sausage

Materials Installed (Square Feet/ Linear Feet):

Challenges: moved from floor 1 to floor 3 at end of day.

To do next time:

**Weather Conditions:**

Sunny    Fri, Sep 18, 2026, 2:50 PM

Sunny

21°C

9°C

Wind: 5 mph  
Humidity: 94%  
Total Precip: 0"

**Attachments:**

2



## Sep 17, 2026

**Job:** Kinetic, E. Courtney Firehall

**Title:** Amphibia 2

**Added By:** Jonathan Gregoire

**Log Notes:**

Work Completed: second half of tank

Materials Used (In Quantities):

- 2 new rolls of amphibia
- Bunch of ends of rolls of amphibia and scraps
- 4 rolls of grip tape
- Box of d100
- 500 spaces

Materials Installed (Square Feet/ Linear Feet):

30ft x 26ft

Challenges:

Conversion noted on work order

To do next time:

**Weather Conditions:**

Mostly sunny    Thu, Sep 17, 2026, 12:00 AM



21°C

8°C

Wind: 12 mph  
Humidity: 96%  
Total Precip: 0"

**Attachments:**

0

## Sep 17, 2026

**Job:** Kinetic, E. Courtney Firehall  
**Title:** Installation instructions  
**Added By:** Jordan Rogers  
**Log Notes:**  
Tie in top elevator core footing to lower elevator core footing with Amphibia

Engineer is requestong that:

Pictures of the installation of Amphibia on the upper core is installed especially of the connection to the lower core. Ensure manufacturers instructions for surface prep of the Amphibia that was ir on the lower core is followed so debris and dust do not prevent a good sea

**Weather Conditions:**  
Sunny Thu, Sep 17, 2026, 5:31 AM



20°C

8°C

Wind: 8 mph  
Humidity: 96%  
Total Precip: 0"

Attachments:  
8



Sep 17, 2026

**Job:** Maxwell- CBH  
**Title:**  
**Added By:** David Marshall  
**Log Notes:**  
Work Completed:Thur sep 17-/4132-ax1-/4153x1-/4153.2-bx1-/4132-bx1-/4135-ax1-/4131x1-/4002ddx1-/4113ddx1-/4107ddx1-/4114ddx1-/1681-ax1-/1607x1-/115.1x1-/1681-bx1-/1683x1-/1682-ax1-/

Materials Used (In Quantities):  
  
Materials Installed (Square Feet/ Linear Feet):

Challenges: double doors and some trublesome doors

To do next time:  
**Weather Conditions:**  
Sunny Thu, Sep 17, 2026, 3:54 PM



24°C

8°C

Wind: 9 mph  
Humidity: 87%  
Total Precip: 0"

Attachments:  
7



Sep 16, 2026

**Job:** EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd  
**Title:**  
**Added By:** Bobby Wagner  
**Log Notes:**  
Work Completed:

Materials Used (In Quantities):  
  
Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:  
**Weather Conditions:**  
Sunny Wed, Sep 16, 2026, 1:25 PM








23°C

14°C

Wind: 12 mph  
Humidity: 80%  
Total Precip: 0"

Attachments:

9



Sep 16, 2026

**Job:** Farmer - Verd Affordable Housing, 1183 Verdier Ave  
**Title:** Mobilization instructions  
**Added By:** Jordan Rogers  
**Log Notes:** Spray and drainmat secound half of the elevator core

Spray and drainmat approx 100 feet of conventional wall 6 feet high

Start at the elevator core first as that should be patched and prepared

While you do that the concrete finishers will remove forms and patch tieholes ahead of you for the stretch of wall

**Weather Conditions:**  
Sunny Wed, Sep 16, 2026, 4:31 AM



22°C

11°C

Wind: 9 mph  
Humidity: 89%  
Total Precip: 0"

Attachments: 4



Sep 16, 2026

**Job:** Maxwell- CBH  
**Title:**  
**Added By:** David Marshall  
**Log Notes:** Work Completed:Wed sep 16-/4176x1-/4136x1-/4184.1x1-/4184x1-/4133x1-/4143x1-/4155.1x1-/4155x1-/4163x1-/4106x1dd-/4154.1x1-/4154x1-/4153.1x1-/4153.2-ax1-/4139x1-/4140x1-/4141x1-/4109x1-/

Materials Used (In Quantities): 1 sausage

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:  
**Weather Conditions:**  
Sunny Wed, Sep 16, 2026, 3:57 PM



25°C

9°C

Wind: 7 mph  
Humidity: 93%  
Total Precip: 0"

Attachments: 0

Sep 15, 2026

**Job:** Spire - 2300 Douglas Street  
**Title:** Spray ice wall top up  
**Added By:** Jonathan Gregoire  
**Log Notes:** Work Completed:  
Sprayed yesterday install and caulked it, re spray old material  
Materials Used (In Quantities):  
1/3 barrel to260

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Partly cloudy Tue, Sep 15, 2026, 10:38 AM



18°C

13°C

Wind: 7 mph  
Humidity: 86%  
Total Precip: 0"

Attachments:

0

Sep 15, 2026

Job: Maxwell- CBH

Title:

Added By: David Marshall

Log Notes:

Work Completed:Tue sep 15-/4186.1x1-/4186x1-/4187.1x1-/4187x1-/4188.1x1-/4195x1-/4188x1-/4189.1x1-/4189x1-/4190.1x1-/4190x1-/4191.1x1-/4191x1-/4204-bx1-/4192.1x1-/4192x1-/4179x1-/

Materials Used (In Quantities): 1 sausage

Materials Installed (Square Feet/ Linear Feet):

Challenges: had some pretty tough to deal with doors today.

To do next time:

Weather Conditions:

Partly cloudy with showers Tue, Sep 15, 2026, 3:55 PM

Partly cloudy with showers



21°C

13°C

Wind: 9 mph  
Humidity: 88%  
Total Precip: 0"

Attachments:

7



Sep 14, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd

Title:

Added By: Bobby Wagner

Log Notes:

Work Completed:

IPU level 04 windows

4141x1/4154x1/4155x1/4156x2/

4157x1/4158x1/4159x1/4160x1/

4151x1/4150x1/4149x1/4147x1/

4146x2/4145x1/4184x1/4185x2/

4186x1/4187x1/

Access doors x2

FECx3

Bathroom-4159.1/ completed-adx1

Headboard-4184x3

Time material 1 hour ( to be continued) fill holes plastic wall protection-mockup

Materials Used (In Quantities):

3 tubes fc

2 sausages cws white

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Partly cloudy Mon, Sep 14, 2026, 4:06 PM




17°C

14°C

Wind: 19 mph  
Humidity: 83%

Attachments:

Total Precip: 0"  
3



---

## Sep 14, 2026

**Job:** Spire - 2300 Douglas Street  
**Title:** Blind wall top up  
**Added By:** Jonathan Gregoire  
**Log Notes:**  
Work Completed: re installing ice building wall and topping up

Materials Used (In Quantities):  
Roughly 25 ft of 6000x scraps  
1 box d100  
100 screws and washers

Materials Installed (Square Feet/ Linear Feet): 50 ft x 3

Challenges:  
Behind pillars material was cut and hard to replace  
To do next time:

**Weather Conditions:**  
Mostly cloudy Mon, Sep 14, 2026, 12:00 AM



15°C  
12°C

Wind: 23 mph  
Humidity: 86%  
Total Precip: 0"

Attachments:

0

---

## Sep 14, 2026


**Job:** Maxwell- CBH  
**Title:**  
**Added By:** David Marshall  
**Log Notes:**  
Work Completed: 4182x1-/4204-ax1-/4181.1x1-/4181x1-/4180.1x1-/4180x1-/4179.1x1-/4185.1x1-/4185x1-/4176.1x1-/4176.2-ax1-/4176.2-bx1-/4201x1-/4177.1x1-/4177x1-/4178.1x1-/4178x1-/4182.1x1-/

Materials Used (In Quantities): 1 sausage

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:  
**Weather Conditions:**  
Partly cloudy Mon, Sep 14, 2026, 3:52 PM



19°C  
11°C

Wind: 13 mph  
Humidity: 88%  
Total Precip: 0"

Attachments:

0

---

## Sep 13, 2026

**Job:** Century 21, 230 Wilson Street  
**Title:** Instructions  
**Added By:** Jordan Rogers  
**Log Notes:**

The keys will be at our reception desk for you to pick up. I will leave them there on Wednesday, September 16th, and you can pick them up anytime that day.

Reception is open Monday to Friday from 8:00 AM to 4:00 PM (closed for lunch from 12:00 PM to 1:00 PM).

Kind regards,  
Jazz Sulipa  
Strata Manager  
Century 21 Queenswood Realty Ltd.  
Real Estate Sales, Property & Strata Management  
2558 Sinclair Road, Victoria, BC V8N 2J6  
250-477-1100 ext 218

2 areas involved small sections of cracked curb. I recommended knocking out those curb sections and re-pouring them. Both sections are approximately 2'x2" with a slightly thickened interior of The other, bigger issue Mark brought to my attention was the premature degradation of the concrete walkway. Unfortunately, I don't believe there is much that can be done to remedy this. I

Apply Krton Hydrostop sealer on the whole walkway  
**Weather Conditions:**  
Partly cloudy with showers    Sun, Sep 13, 2026, 2:52 PM



21°C

14°C

Wind: 22 mph  
Humidity: 86%  
Total Precip: 0"

Attachments:  
0

Sep 11, 2026

**Job:** EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd  
**Title:**  
**Added By:** Bobby Wagner  
**Log Notes:**  
Work Completed:  
DT level 03  
Access doors  
3542-x32/3542-x2/3540.b-x4  
3532-x1/3530-x5/3031-x6  
FEC-x2  
IPU level 04  
Bathroom-4158.1/completed-missing ringett/adx1  
4157.1/completed/adx1  
4156.1completed/missing ringett/adx1

Materials Used (In Quantities):  
3 tubes FC  
2 sausages cws white

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:  
**Weather Conditions:**  
Partly cloudy    Fri, Sep 11, 2026, 3:45 PM




19°C

11°C

Wind: 7 mph  
Humidity: 87%  
Total Precip: 0"

Attachments:  
4



Sep 11, 2026

**Job:** Blackcrete - 814 Hockley Ave  
**Title:** north and south wall blindsides  
**Added By:** Jesse Dares  
**Log Notes:**  
Work Completed: finished waterproofing north and south walls

Materials Used (In Quantities):  
- 3 rolls 6000x  
- 2.5 box d100  
- 400 pins, 450 shot  
- 100 ft scrim cloth  
- 150 screws/washers  
- 80% barrel tp260

Materials Installed (Square Feet/ Linear Feet): 900 sq ft

Challenges:  
- crew  
- heat  
- few awkward spaces

To do next time:  
- tie ins onto conventional wall and another lift on the conventional wall

Weather Conditions:  
Partly cloudy   Fri, Sep 11, 2026, 10:58 AM



17°C

11°C

Wind: 13 mph  
Humidity: 84%  
Total Precip: 0"

Attachments:  
24



Sep 10, 2026

**Job:** EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd  
**Title:** Wednesday-Thursday  
**Added By:** Bobby Wagner  
**Log Notes:**  
Work Completed:  
IPU level 04 headboard  
4149x2/4150x2/4151x2/  
Access door x5  
Thursday IPU level 04  
Bathroom  
4151.1/4150.1/4149.1/4148.1/4147.1  
Materials Used (In Quantities):  
4 sausages cws white  
Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:  
Mostly sunny   Thu, Sep 10, 2026, 3:58 PM




21°C

11°C

Wind: 14 mph  
Humidity: 94%  
Total Precip: 0"

Attachments:  
8



Sep 10, 2026

**Job:** Assa Abloy - Cow Bay Hosp, 6775 Bell McKinnon Rd  
**Title:** Wednesday-Thursday  
**Added By:** Bobby Wagner  
**Log Notes:**  
Work Completed:  
Wednesday DT level 02  
2659.b/2655.b/  
IPU level 02  
2209x2  
  
Thursday IPU level 04  
4164.a/4164.b/4165.a/4165.b/4167

Materials Used (In Quantities):  
8 sausages grey cws  
Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

**Weather Conditions:**  
Mostly sunny Thu, Sep 10, 2026, 3:58 PM



21°C

11°C

Wind: 14 mph  
Humidity: 94%  
Total Precip: 0"

Attachments:  
5



Sep 9, 2026

**Job:** Chandos, NAC,741 Third St  
**Title:** Finish puma square door  
**Added By:** Jordan Rogers  
**Log Notes:**  
Bring the complete puma system to finish appox 4x4 box that we didnt do last time along with tie inot exsitign coating

Ive been working with Ken on what we need prepared. The mechanical feet will not be elevated. Adam has approved for Ken to caulk horizontal perimeters with d100. Coat over top of any metal feet

Top coat; patch any areas on the slab that have been scuffed off and make note as this is considered extra repair work

**Weather Conditions:**  
Mostly sunny Wed, Sep 9, 2026, 1:56 PM



22°C

14°C

Wind: 9 mph  
Humidity: 84%  
Total Precip: 0"

Attachments:  
7



Sep 9, 2026

**Job:** Maxwell- CBH  
**Title:**  
**Added By:** David Marshall  
**Log Notes:**  
Work Completed:Wed sep  
9-/4147.1x1-/4148.1x1-/4147x1-/4148x1-/4149.1x1-/4149x1-/4161.1x1-/4161x1-/4160.1x1-/4160x1-/4156.1x1-/4156x1-/4157.1x1-/4157x1-/4158.1x1-/4158x1-/4159.1x1-/4159x1-

Materials Used (In Quantities): 1 sausage

Materials Installed (Square Feet/ Linear Feet):

Challenges: lots of hard doors between today and yesterday.

To do next time:

**Weather Conditions:**  
Mostly sunny Wed, Sep 9, 2026, 5:14 PM



23°C




11°C

Wind: 5 mph  
Humidity: 94%  
Total Precip: 0"

Mostly sunny

Attachments:

8



Sep 8, 2026

**Job:** EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd  
**Title:**  
**Added By:** Bobby Wagner  
**Log Notes:**  
Work Completed:  
Friday- level 04 IPU headboard  
4145x2/4156x4/4155x2/4154x2  
Tuesday September 08  
Level 04 IPU headboard  
4148x2/4147x2/4146x4/4145x1

Materials Used (In Quantities):  
3 sausages cws white  
Materials Installed (Square Feet/ Linear Feet):  
163  
Challenges:

To do next time:  
**Weather Conditions:**  
Mostly sunny Tue, Sep 8, 2026, 4:07 PM



21°C  
13°C

Wind: 7 mph  
Humidity: 89%  
Total Precip: 0"

Attachments:

0

Sep 8, 2026

**Job:** Milestone, Harriet Inlet, 2820 Harriet Road  
**Title:** Epocem  
**Added By:** Jonathan Gregoire  
**Log Notes:**  
Work Completed: back half of tank and half of ceiling

Materials Used (In Quantities):  
7 epo cem kits  
Materials Installed (Square Feet/ Linear Feet):

Challenges:  
Water/dirt  
To do next time:  
**Weather Conditions:**  
Mostly sunny Tue, Sep 8, 2026, 3:09 PM




22°C  
10°C

Wind: 8 mph  
Humidity: 89%  
Total Precip: 0"

Attachments:

12



Sep 8, 2026

**Job:** Maxwell- CBH

Title:

Added By:David Marshall

Log Notes:

Work Completed:tue sep 8-/3181x1-/3176.2-ax1-/3201x1-/3176x1-/3131x1-/3135-cx1-/3136-bx1-/3136-ax1-/3132x1-/3184.1x1-/3184.1x1-/3184x1-/3133x1-/3143x1-/4145.1x1-/4145x1-/4146.1x1-/4146x1-/

Materials Used (In Quantities): 1sausage

Materials Installed (Square Feet/ Linear Feet):

Challenges: moved from floor 3 to 4

To do next time:

Weather Conditions:

Mostly sunnyTue, Sep 8, 2026, 3:55 PM



Mostly sunny

23°C

12°C

Wind: 7 mph

Humidity: 93%

Total Precip: 0"

Attachments:0

Sep 4, 2026

Job:

Title:

Added By:

Log Notes:

Etro - Hyatt, 1312 Broad Street (AKA Durwest)

Jordan Thorpe

Work Completed: top up small conventional wall section . Install primer ( elasticol stick ) install BSVW roughly 35’ x 2’ + drain mat and term bar

Materials Used (In Quantities): 3/4 gallon elastocol stick , 35x 2 BSVW , 35x2 drain mat , 6 pieces of term bar .

To do next time: more terminations

Jordan and dom onsite

Weather Conditions:

Partly cloudyFri, Sep 4, 2026, 12:00 AM



18°C

11°C

Wind: 8 mph

Humidity: 93%

Total Precip: 0"

Attachments:0

Sep 4, 2026

Job:

Title:

Added By:

Log Notes:

Maxwell- CBH

David Marshall

Work Completed:3187x1-/3182.1x1-/3182x1-/3204x1-/3181.1x1-/3180.1x1-/3180x1-/3203x1-/3179.1x1-/3179x1-/3178.1x1-/3178x1-/3177.1x1-/3177x1-/3176.1x1-/3176.2-bx1-/

Materials Used (In Quantities):

Materials Installed (Square Feet/ Linear Feet):

Challenges: power was going out periodically throughout the day due to elevator tests

To do next time: bring a head light?

Weather Conditions:

Partly cloudyFri, Sep 4, 2026, 2:58 PM



Partly cloudy

18°C

8°C

Wind: 7 mph

Humidity: 97%

Total Precip: 0"

Attachments:2

Sep 2, 2026

Job:

Title:

Added By:

Log Notes:

Farmer - Verd Affordable Housing, 1183 Verdier Ave

Elevator and office wall

Jonathan Gregoire

0

Sep 2, 2026

**Job:** Maxwell- CBH  
**Title:**  
**Added By:** David Marshall  
**Log Notes:**  
Work Completed:wed sep.2-/3154x1-/3153.1x1-/3153x1-/3153.2-ax1-/3139x1-/3140x1-/3141x1-/3192.1x1-/3192x1-/3191.1x1-/3191x1-/3204-ax1-/3190.1x1-/3190x1-/3200-ax1-/3189.1x1-/3189x1-/3188.1x1-/3187.1x1-/

Materials Used (In Quantities): 1 sausage

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

**Attachments:** 0

Sep 1, 2026

**Job:** EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd  
**Title:**  
**Added By:** Bobby Wagner  
**Log Notes:**  
Work Completed:  
Time and Materials Transformer Pen  
4 hours/6 sausages cws grey  
DT level 03  
3553.1/x28- access door  
IPU level 04  
Headboard  
4157x2/4158x2/4159x2/4161x1

Materials Used (In Quantities):  
2 fc  
2cws white  
Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

**Weather Conditions:**  
Mostly sunny Tue, Sep 1, 2026, 3:57 PM



22°C


11°C

Wind: 14 mph

Humidity: 93%

Total Precip: 0"

**Attachments:** 4



Sep 1, 2026

**Job:** Spire - 2300 Douglas Street  
**Title:** BSW terminations  
**Added By:** Jordan Rogers  
**Log Notes:**  
On the North wall Cut back, respray parts that have alligatored extend drain mat underneath curb,detail ties and fasten

On the west side:  
Architect noted that "A gap appeared present between the formwork and the termination bar (Photo 3). Action Required: Contractor to seal gap to prevent concrete from entering to provide a suit surface for the TP 260 to bond to".  
**Weather Conditions:**  
Mostly sunny Tue, Sep 1, 2026, 5:52 AM



19°C

13°C

Wind: 22 mph

Humidity: 87%

Total Precip: 0"

Attachments: 6



Sep 1, 2026

Job: Maxwell- CBH  
Title:  
Added By: David Marshall  
Log Notes:

Work  
Completed:3161.1x1-/3161x1-/3169x1-/3160.1x1-/3160x1-/3168x1-/3159.1x1-/3159x1-/3158.1x1-/3158x1-/3157.1x1-/3157x1-/3156.1x1-/3156x1-/3163x1-/3155.1x1-/3155x1-/315

Materials Used (In Quantities): 1 sausage

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:  
Attachments: 0