
Sep 2, 2026

Job: Farmer - Verd Affordable Housing, 1183 Verdier Ave

Title: Elevator and office wall

Added By: Jonathan Gregoire

Log Notes:

Work Completed: elevator wp

Materials Used (In Quantities):

60 ft drain star

1 barrel tp260

2 d100

Materials Installed (Square Feet/ Linear Feet):

Elevator 35x7

Office wall 12ftx6

Challenges: footing was backfilled, told to just do 1 ft on footing instead of wrap around. Was also told there is no water stop at base of wall. Reasoning: "we are going to fill the whole thing with zypex, I'll deal with the engineer" tom.

To do next time:

Weather Conditions:

Mostly cloudy with showers Wed, Sep 2, 2026, 1:09 PM



18°C

10°C

Wind: 27 mph

Humidity: 96%

Total Precip: 0.08"

Attachments:

0

Sep 2, 2026

Job: Farmer - Verd Affordable Housing, 1183 Verdier Ave

Title: Patch elevator

Added By: Jonathan Gregoire

Log Notes:

Work Completed: zypex ties on shaft

Materials Used (In Quantities):

They provided materials

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

2 guys 2.5 hrs (730-10)

Weather Conditions:

Partly cloudy with showers Wed, Sep 2, 2026, 9:54 AM



20°C
9°C

Wind: 30 mph
Humidity: 96%
Total Precip: 0.18"

Attachments: 0

Sep 2, 2026

Job: Farmer - Verd Affordable Housing, 1183 Verdier Ave
Title: Skrim
Added By: Jonathan Gregoire

Log Notes:
Work Completed: 30 ft x 16 in

Materials Used (In Quantities):
30 ft skim fleece
6d100
Roughly 2 gallons of tp260

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

3guys 3hrs (730-10 instal and first spray)
30 mins for second coat

Weather Conditions:

Partly cloudy with showers Wed, Sep 2, 2026, 9:38 AM



15°C
12°C

Wind: 44 mph
Humidity: 97%
Total Precip: 0.16"

Attachments: 0

Sep 2, 2026

Job: Kinetic - Duncan Housing Society, 486 Jubilee St
Title:
Added By: David Marshall

Log Notes:
Work Completed:wed sep.2-/3154×1-/3153.1×1-/3153×1-/3153.2-ax1-/3139×1-/3140×1-/3141×1-/3192.1×1-/3192×1-/3191.1×1-/3191×1-/3204-ax1-/3190.1×1-/3190×1-/3200-ax1-/3189.1×1-/3189×1-/3188.1×1-/3187.1×1-/

Materials Used (In Quantities): 1 sausage

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:
Mostly cloudy with showers Wed, Sep 2, 2026, 3:41 PM



Mostly cloudy with showers

20°C

14°C

Wind: 47 mph

Humidity: 88%

Total Precip: 0.15"

Attachments: 0

Sep 1, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd
Title:
Added By: Bobby Wagner

Log Notes:
Work Completed:
Time and Materials Transformer Pen
4 hours/6 sausages cws grey
DT level 03
3553.1/x28- access door
IPU level 04
Headboard
4157x2/4158x2/4159x2/4161x1

Materials Used (In Quantities):
2 fc
2cws white

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Mostly sunny Tue, Sep 1, 2026, 3:57 PM




22°C

11°C

Wind: 14 mph
Humidity: 93%
Total Precip: 0"

Attachments:

4



Sep 1, 2026

Job: Spire - 2300 Douglas Street
Title: BSW terminations
Added By: Jordan Rogers

Log Notes:
Cut back, respray parts that have alligatored and fasten
Weather Conditions:

Mostly sunny Tue, Sep 1, 2026, 5:52 AM



19°C

13°C

Wind: 22 mph
Humidity: 87%
Total Precip: 0"

Attachments:

2



Sep 1, 2026

Job: Kinetic - Duncan Housing Society, 486 Jubilee St
Title:
Added By: David Marshall

Log Notes:
Work
Completed:3161.1×1-/3161×1-/3169×1-/3160.1×1-/3160×1-/3168×1-/3159.1×1-/3159×1-/3158.1×1-/3158×1-/3157.1×1-/3157×1-/3156.1×1-/3156×1-/3163×1-/3155.1×1-/3155×1-/3154.1×1-/

Materials Used (In Quantities): 1 sausage

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Partly cloudy Tue, Sep 1, 2026, 3:45 PM

Partly cloudy

19°C

14°C

Wind: 25 mph

Humidity: 92%

Total Precip: 0"

Attachments: 0

Aug 31, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd
Title:
Added By: Bobby Wagner

Log Notes:

Work Completed:

Friday 28
DT level 03 access doors
Room
3566-x18/3560-x2/3561.b-x6/
3544.a-x11/3531-x2/3557-x1

Monday 31
TIME and Materials
Front Entrance Doors x2
8 hours one person
16 sausages /6 sticks inch and half
Half bag rags

IPU level 04 wet bathrooms
4161.1/ missing shelf/adx2
Headboard x1
4160.1/ completed/adx1
Headboard x2

Materials Used (In Quantities):

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Mostly sunny Mon, Aug 31, 2026, 4:06 PM



21°C

11°C

Wind: 5 mph

Humidity: 93%

Total Precip: 0"

Attachments:

0

Aug 31, 2026

Job: Farmer - Verd Affordable Housing, 1183 Verdier Ave

Title: Mob

Added By: Jordan Rogers

Log Notes:

faster drain mat to complete roofing transition

spray and drain mat face of elevator core

Weather Conditions:

Partly cloudy Mon, Aug 31, 2026, 2:35 PM



20°C

11°C

Wind: 9 mph

Humidity: 100%

Total Precip: 0"

Attachments:

3



Aug 31, 2026

Job: Path - Ph 5 L1, 358 Quarry Street

Title: Town home 11?

Added By: Jonathan Gregoire

Log Notes:

Work Completed: spray drainmat and term bar foundation

Materials Used (In Quantities):

Materials Installed (Square Feet/ Linear

Feet):

110ft x 15in sprayed, drain mat, term bar

- 12ftx2ft spray, drain mat
- 15ftx3ft spray, drain mat, termbar
- 16ftx7ft spray, drain mat, termbar
- 145x11ft spray, drainmat

Challenges: working from ladders that were not tall enough

To do next time: term bar high walls

Weather Conditions:

Partly cloudy Mon, Aug 31, 2026, 2:53 PM



20°C

11°C

Wind: 9 mph
Humidity: 100%
Total Precip: 0"

Attachments: 0

Aug 31, 2026

Job: Kinetic - Duncan Housing Society, 486 Jubilee St

Title:

Added By: David Marshall

Log Notes:

Work Completed:mon aug 31-/2670.1x1-/2670.3-bx1-/2670.3-ax1-/2602-ax1dd-/2506-bx1dd-/grab materials from truck-/2302-bx1dd-/2302-ax1dd-/2302-cx1dd-/2360-cx1-/2360-bx1-/2365-bx1-/217x1-/2005-bx1dd-/2607-bx1-/2658x1-/

Materials Used (In Quantities):

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Mostly sunny Mon, Aug 31, 2026, 3:56 PM



23°C

11°C

Mostly sunny
Wind: 5 mph
Humidity: 92%
Total Precip: 0"

Attachments: 0

Aug 28, 2026

Job: Unitech - Crofton, 8025 Berridge Street
Title:
Added By: Jordan Thorpe

Log Notes:
Work Completed: finish installing CFI board and corner flashings on building .

Materials Used (In Quantities): 4 tubes of PL premium . 8' of 5" corner flashing

Materials Installed (Square Feet/ Linear Feet): roughly 50' x 8" CFI board

Jordan Josh and Shane on-site

To do next time: finish installing panels around all doorways (pieces are already cut and stashed away on-site)

Weather Conditions:
Partly cloudy with showers Fri, Aug 28, 2026, 12:00 AM



22°C

13°C

Wind: 7 mph
Humidity: 92%
Total Precip: 0"

Attachments: 13



Aug 28, 2026

Job: 1966 Gillespie
Title: cistern injection
Added By: Jesse Dares

Log Notes:
Work Completed: Injection of cistern

Materials Used (In Quantities):
- 209 ports
- 3/4 litre muriatic acid
- 10 lb xypex

- 10 L injection resin
- 2 cups catalyst
- 1 pail kryton
- 2 brushes
- 1 box nitril gloves
-

Materials Installed (Square Feet/ Linear Feet): 90 In ft

Challenges: none

To do next time: job complete

Weather Conditions:

Partly cloudy Fri, Aug 28, 2026, 12:00 AM



19°C

13°C

Wind: 27 mph
Humidity: 87%
Total Precip: 0"

Attachments: 0

Aug 28, 2026

Job: Kinetic - Duncan Housing Society, 486 Jubilee St
Title:
Added By: David Marshall
Log Notes:

Work Completed:fri aug 28-/ 2335.1x1-/2639x1-/2655.ax1-/2607-b-nfg-/2661x1-/2657x1-/2662x1-/2656-bx1-/2676x1-/2608x1-/2656-ax1-/2665.3-ax1-/2665.3-bx1-/2665.1x1-/2666.1x1-/2667.1x1-/2663x1-/2668.1x1-/2669.1x1-/

Materials Used (In Quantities): 1 sausage

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Partly cloudy with showers Fri, Aug 28, 2026, 3:48 PM



Partly cloudy with showers

22°C

14°C

Wind: 13 mph
Humidity: 85%
Total Precip: 0"

Attachments: 0

Aug 27, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd
Title: Tuesday 25-Thursday 27
Added By: Bobby Wagner

Log Notes:

Work Completed: ad=access door

Ex =extra / comp=completed

Bathroom

3158.1/ex/comp/ad-1

3157.1/ex/comp/adx1

3154.1/ex/comp/adx1

3153.1/ex/comp/adx1

Room 3153/adx6

Bathroom

3159.1/ex/comp/

3160.1/ex/comp/adx1

3161.1/ex/comp/

3185.1/ex/comp/

3187.1/ex/comp/adx1

3188.1/ex/comp/adx1

3189.1/ex/comp/adx1

3190.1/ex/comp/adx1

3191.1/ex/comp/

3192.1/ex/comp/

3182.1/ex/comp/adx1

3180.1/ex/comp/adx1

3179.1/ex/comp/adx1

Materials Used (In Quantities):

1 cws

1FC

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Partly cloudy with showers Thu, Aug 27, 2026, 6:25 PM



21°C

13°C

Wind: 13 mph

Humidity: 87%

Total Precip: 0.08"

Attachments:

3



Aug 27, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd

Title:

Added By: Bobby Wagner

Log Notes:

Work Completed:

Wednesday 26

Bio Medical- lockers

TIME and Materials

1.5 hours / 1 tube fc

DT level 03 windows

3535.3x1/3566x5/ fecx2(cabinets)

IPU level 06 headboard

6176x2/6153x2/

Level 05 headboard

5176x2/5153x2

Level 04 headboard

4176x2/4153x2

Materials Used (In Quantities):

2 tubes fc

2 sausages cws white

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Partly cloudy with showers Thu, Aug 27, 2026, 3:31 PM



20°C
13°C

Wind: 13 mph

Humidity: 87%

Total Precip: 0.02"

Attachments:

0

Aug 27, 2026

Job: Assa Abloy - Cow Bay Hosp, 6775 Bell McKinnon Rd

Title:

Added By: Bobby Wagner

Log Notes:

Work Completed:

Tuesday 25/

IPU level 02

Surface Applied doors

2169.b/2168.b/

2138x2/2137x2

Thursday

IPU level 02

not surface applied doors

2136x2/2135x2/2205x2

Materials Used (In Quantities):

10 sausages cws grey

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Partly cloudy with showers Thu, Aug 27, 2026, 3:12 PM



20°C

13°C

Wind: 13 mph

Humidity: 87%

Total Precip: 0.01"

Attachments:

0

Aug 27, 2026

Job: Kinetic, E. Courtney Firehall

Title: Elevator tank

Added By: Jonathan Gregoire

Log Notes:

Work Completed: tanked lower elevator pad

Materials Used (In Quantities):

2 3/4 rolls amphibia

Half box d100

3 rolls grip tape
2 racks of staples

Materials Installed (Square Feet/ Linear Feet):
40x20ft

Challenges:

To do next time:

Weather Conditions:

Partly cloudy with showers Thu, Aug 27, 2026, 1:11 PM



21°C

15°C

Wind: 21 mph
Humidity: 94%
Total Precip: 0.04"

Attachments: 0

Aug 27, 2026

Job: Kinetic - Duncan Housing Society, 486 Jubilee St
Title:
Added By: David Marshall
Log Notes:

Work Completed:
amphibia repair on the hole using cawlk and tape. moved then onto the flat pad pulling amphibia unscrewing and rescrewing to make it taught with the wall

Materials Used (In Quantities): 1/4 sausage and a small amount of whte tape

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Partly cloudy with showers Thu, Aug 27, 2026, 1:51 PM



Partly cloudy with showers

22°C

13°C

Wind: 14 mph
Humidity: 88%
Total Precip: 0.03"

Attachments:

4



Aug 26, 2026

Job: Kinetic – Duncan Housing Society, 486 Jubilee St
Title: Cfi 3
Added By: Jonathan Gregoire
Log Notes:
Work Completed: 104ft

Materials Used (In Quantities):
1 d100
2 glue
Box of screws

Materials Installed (Square Feet/ Linear Feet):
42 8in panels

12 2ft panels

2 2ft flashing

2 8 in flashing
Challenges:

To do next time:
Weather Conditions:
Mostly sunny Wed, Aug 26, 2026, 2:40 PM



24°C

16°C

Wind: 13 mph

Humidity: 77%

Total Precip: 0"

Attachments: 0

Aug 25, 2026

Job: Unitech – Crofton, 8025 Berridge Street
Title: Foam removal

Added By: Jonathan Gregoire

Log Notes:

Work Completed:

removed foam at door ways 1 guy 1 hr,

Paul needed it done because there was a lap that needed to be done onto peel and stick behind foam. He said charge as extra

Materials Used (In Quantities):

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Mostly sunny Tue, Aug 25, 2026, 2:24 PM



26°C
13°C

Wind: 18 mph
Humidity: 89%
Total Precip: 0"

Attachments:

0

Aug 25, 2026

Job: Unitech - Crofton, 8025 Berridge Street

Title: Cfi day 2

Added By: Jonathan Gregoire

Log Notes:

Work Completed:

Materials Used (In Quantities):

1 glue

1 d100

100 pack of screws

Materials Installed (Square Feet/ Linear Feet): 12 panels at 8in

25 panels at roughly 2ft

Challenges:

To do next time:

Weather Conditions:

Mostly sunny Tue, Aug 25, 2026, 2:24 PM



26°C

Wind: 18 mph
Humidity: 89%

Aug 25, 2026

Job:Maxwell- CBH
Title:Caulking Color Confirmation
Added By:Jordan Rogers

Log Notes:
Maxwell confirms Caulking - Dymonic FC
door frames - Limestone
top of flash coving - White
stair/risers - Gray

Weather Conditions:
Mostly sunny Tue, Aug 25, 2026, 9:28 AM



28°C

14°C

Wind: 16 mph

Humidity: 84%

Total Precip: 0"

Attachments:0

Aug 24, 2026

Job:EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd
Title:
Added By:Bobby Wagner

Log Notes:
Work Completed:
DT level 02
Bathroom-2665.1/EXTRA/completed
Access doors x2
Headboard
2630x2/ access doors x2
2637x1/ access door x1
IPU level 02
Bathroom/2156.1- completed
Access door x1
3151.1/completed /extra
Access door not installed
3149./completed-
3150.1/completed/extra
Access door not installed
3148.1/completed
3147.1/ completed
3170/ completed-extra

Materials Used (In Quantities):

2 sausage cws

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Mostly sunny Mon, Aug 24, 2026, 6:57 PM



26°C

15°C

Wind: 15 mph

Humidity: 91%

Total Precip: 0"

Attachments:

0

Aug 24, 2026

Job: Assa Abloy - Cow Bay Hosp, 6775 Bell McKinnon Rd

Title:

Added By: Bobby Wagner

Log Notes:

Work Completed:

Surface Applied Doors

DT level 02

2645/2641/2659.a

IPU level 02

2170.b

Materials Used (In Quantities):

3 sausages cws grey

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Sunny Mon, Aug 24, 2026, 6:37 PM



24°C

12°C

Wind: 8 mph

Humidity: 96%

Total Precip: 0"

Attachments:

0

Aug 24, 2026

Job: Maxwell- CBH
Title: Dave
Added By: Bobby Wagner

Log Notes:

Work Completed:

2506-ax1/2630x1/2607-ax1
2543x1/2535x1/2545-ax1/
2530x1/2533x1/2483x1/
2407x1/2686x1/2487-ax1/
2470.1-bx1/2470.1-ax1/2333x1/
2476x1/2437x1

Materials Used (In Quantities):

1 sausage

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Sunny Mon, Aug 24, 2026, 4:24 PM



24°C

12°C

Wind: 9 mph

Humidity: 95%

Total Precip: 0"

Attachments: 0

Aug 24, 2026

Job: Kinetic, E. Courtney Firehall
Title: Elevator Tanking
Added By: Jordan Rogers

Log Notes:

Review RFI for elevator tanking and tie in details attached

summary is below

RJC recommends that the elevator and associated foundation be tanked with waterproofing. This would involve blindside waterproofing on the underside of the slab thickening, waterproofing extending up the vertical face of the slab thickening, waterproofing on the horizontal face of the slab thickening, and waterproofing up the elevator walls.

At the location where the elevator wall intersects with the stair wall, the course of action with the least risk of water ingress is to waterproof the stairway walls up to the underside of the main floor slab. That being said an acceptable solution is to have

waterproofing be applied on the stairway wall extending minimum 5 feet from the cold joint transition. Ensure water stops are continuous. An approximate mark up is included to illustrate the intended exten

Weather Conditions:

Mostly sunny Mon, Aug 24, 2026, 3:24 PM



26°C

14°C

Wind: 7 mph

Humidity: 97%

Total Precip: 0"

Attachments: 1

Aug 24, 2026

Job: Unitech - Crofton, 8025 Berridge Street
Title: Cfi day 1
Added By: Jonathan Gregoire

Log Notes:
Work Completed: 24 ft of cfi
48 ft peel and stick

Materials Used (In Quantities):
3 full panels cut into 8in
48ft peel and stick
1 glue
Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:
Weather Conditions:
Sunny Mon, Aug 24, 2026, 2:31 PM



25°C

12°C

Wind: 9 mph

Humidity: 96%

Total Precip: 0"

Attachments: 0

Aug 22, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd
Title:
Added By: Bobby Wagner

Log Notes:
Work Completed:
TIME and Materials
DT-level 03-Bio-Medical
2 hours-1tube FC

IPU level 01
1266-access doors x2/-
Wallboards x1
1265-bathroom EXTRA
Access door x1
1262-bathroom completed
1266.2-b/access door x1
1270-access door x3/Wallboards x1
1207-wallboards x1
1289-wallboard x1
1286-wallboard x1
1284-wallboard x1
1285-wallboard x1

Materials Used (In Quantities):
2 tubes FC
2sausages cws

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:
Partly cloudy Sat, Aug 22, 2026, 5:49 PM



25°C

16°C

Wind: 11 mph

Humidity: 84%

Total Precip: 0"

Attachments: 0

Aug 22, 2026

Job: Maxwell- CBH
Title: Dave
Added By: Bobby Wagner

Log Notes:
Work Completed
Thursday 20
2637.2x2/-2698x1/-2647x1/-
2636.2x1/-2636x1/-2646x1/-
2635.1x1/-2635x2/-2633.1x1/-
2663.2-bx2/-2633x2/-
Friday
2632.2-bx1/-2632.2-ax1/-

2632x2/-2644x1/-2640x1/-
2631.1x2/-2631x1/-2642x1/-
2630.1x1

Materials Used (In Quantities):
2sausages

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Partly cloudy Sat, Aug 22, 2026, 5:36 PM



25°C

16°C

Wind: 11 mph
Humidity: 84%
Total Precip: 0"

Attachments: 0

Aug 21, 2026

Job: ARYZE - 450 Dallas Rd
Title: Coating
Added By: Jonathan Gregoire

Log Notes:
Work Completed: coated bike room, garbage room, ramp, and pad

Materials Used (In Quantities): 3 pails puma base
3 pails puma top
1 pail primer puma

3 base coat 350
2 tc 225
.5 pails 191 primer

1 bag 20/30 sand
4 bags 16 sand

16 18in rollers
26 pelican liners
26 paint brush's
4 rolls paint tape
2 rolls duct tape
2 boxes gloves

Materials Installed (Square Feet/ Linear Feet):

- Ramp 350sq
- Bike room 900sq
- Garbage 300sq
- Pad 10sq

Challenges:

To do next time:

Weather Conditions:

Partly cloudy Fri, Aug 21, 2026, 2:27 PM



30°C

15°C

Wind: 14 mph
Humidity: 83%
Total Precip: 0"

Attachments: 0

Aug 21, 2026

Job: Farmer - Verd Affordable Housing, 1183 Verdier Ave
Title: finish up Blundell for torch on
Added By: Joshua Murray

Log Notes:
Work Completed:cut down approx 2 feet of material and 10 inch of loose drainmat below to allow next trade to put torch on behind drainmat aswell as couple any imperfections

Materials Used (In Quantities): 4 tubes caulking

Materials Installed (Square Feet/ Linear Feet):

Challenges: N/A

To do next time: Seil the seem

Weather Conditions:

Partly cloudy Fri, Aug 21, 2026, 1:59 PM



25°C

15°C

Wind: 21 mph
Humidity: 90%
Total Precip: 0"

Attachments:

7



Aug 20, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd
Title:
Added By: Bobby Wagner
Log Notes:

Work Completed:
IPU level 01 (rm windows completed)
1143-1
1148-1/1077-1/1207-1/1272-1/
1274-1/1292-1/1266-1/1270-1/
1275-1/
IPU level 01 (bathroom/ access door)
1239-extra x2 access door
/1268-extra x2 access door
1141-extra x2 access door
1275. X4 access door
FEC cabinet x2
DT level 02 headboard
2637x1/2636x2/2635x2/2634x1

Materials Used (In Quantities):
2tubes-fc
2tubes-cws

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:
Weather Conditions:
Sunny Thu, Aug 20, 2026, 7:11 PM



28°C

13°C

Wind: 5 mph

Humidity: 90%

Total Precip: 0"

Attachments:0

Aug 20, 2026

Job:Maxwell- CBH

Title:

Added By:Bobby Wagner

Log Notes:

Work Completed:
Wednesday-19
2485x1-2484x1-2482x1-2480x1
2481x1-2434x1-2430.1-a-x1
2430.1-b-x1/2431.1-b-x1/
2460x1/2479x1/2490x1/2489.1-a-x1
2489x1/2488x1/2489.2-b-x1
2565x1/2524x1/2505x1/2566x2
2568x1/2567x1/2505x1

Materials Used (In Quantities):
1 sausage
Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:
Weather Conditions:
Sunny Thu, Aug 20, 2026, 6:34 PM



28°C

16°C

Wind: 11 mph
Humidity: 81%
Total Precip: 0"

Attachments:0

Aug 20, 2026

Job:EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd

Title:

Added By:Bobby Wagner

Log Notes:

Work Completed:
Wednesday August 19
PHARMACY level 02 EXTRA
Time and Materials
3-hours-/2tubes FC- 1sausage cws

IPU level 04
4153-window x1-/Access door x5
4153.1 bathroom n/c A-door x1
4153.2 A-door x2

IPU level 03 bathroom
3147.1 completed EXTRA

DT level 03 hallway across Bio Medical Windows x3
Hallway-3010 window x1

DT level 02-Headboard
2631x2-/2632x2-/2634x2-/
2634x1

Materials Used (In Quantities):

Materials Installed (Square Feet/ Linear Feet):
3tubesfc
3sausagescws

Challenges:

To do next time:

Weather Conditions:

Sunny Thu, Aug 20, 2026, 6:13 PM



25°C

16°C

Wind: 10 mph

Humidity: 89%

Total Precip: 0"

Attachments:

0

Aug 20, 2026

Job: Kinetic – Duncan Housing Society, 486 Jubilee St
Title: scheduling
Added By: Jesse Dares

Log Notes:
conversation with Scott today regarding schedule. they will not be ready for us until next week, friday August 28th. sump pit is priority, then working on the horizontal towards 1st Street. pit getting top slab poured on Tuesday, Sept 1st. was instructed to just get as much of the horizontal installed as we can and they will work with what we have installed.

also noted that for the small repair tomorrow that there is also a slight adjustment on the first horizontal we installed. one section wasn't quite tight to the bottom corner, just needs to be lowered slightly off wall.

Weather Conditions:

Sunny

24°C

16°C

Wind: 10 mph
Humidity: 89%
Total Precip: 0"

Attachments: 0

Aug 20, 2026

Job: Farmer - Verd Affordable Housing, 1183 Verdier Ave
Title: caulk fish mouths and seams
Added By: Joshua Murray

Log Notes:
Work Completed: caulk any fish mouths and seams that opened up and around ties that ripped open

Materials Used (In Quantities): one box caulking

Materials Installed (Square Feet/ Linear Feet):

Challenges: disorganization and lack of communication with other trades showed up not ready for us

To do next time: cut down existing material so roofers can incorporate torch on

Weather Conditions:
Mostly sunny Thu, Aug 20, 2026, 2:40 PM

Mostly sunny

27°C

12°C

Wind: 9 mph
Humidity: 98%
Total Precip: 0"

Attachments: 4



Aug 20, 2026

Job: Astoria - 751 Fairfield - Injection
Title: Storage room locker injection
Added By: Jesse Dares

Log Notes:
Work Completed: Injected approx 12 ft of floor/wall joint on back wall of storage locker room.

Materials Used (In Quantities):

- 2 L resin
- 1/4 cup catalyst
- 30 ports
- 1L muriatic acid
- 4 Lb xypex patch n plug
- 2 Lb xypex Modifier
- 1 brush
- 1/4 roll poly

Materials Installed (Square Feet/ Linear Feet): 12 In ft injection

Challenges: none

To do next time: job done

Weather Conditions:

Mostly sunny Thu, Aug 20, 2026, 7:30 AM



24°C

12°C

Wind: 9 mph

Humidity: 92%

Total Precip: 0"

Attachments:

9



Aug 19, 2026

Job:

Astoria - 751 Fairfield - Injection

Title:

Storage room injection

Added By:

Jordan Rogers

Log Notes:

Shane McDonald
Astoria Building Manager
751 Fairfield Rd, Victoria
250-213-2144

Supply all labour, materials, and equipment required to repair the active leak at the floor-to-wall joint using the SealBoss polyurethane crack injection system approx 11 feet

Stairwell injection is not approved at this time

Weather Conditions:

Mostly sunny Wed, Aug 19, 2026, 7:39 AM



18°C

13°C

Wind: 9 mph

Humidity: 94%

Total Precip: 0"

Attachments: 0

Aug 19, 2026

Job: Campbell - Cadence, 3839 Quadra Street
Title: spray dimple and termstrip
Added By: Joshua Murray
Log Notes:

Work Completed:spray and dimpled section of South wall approx 6x4 and touch up and pin any damaged dimple surrounding aswell as termstrip section on east wall about 30 feet

started day helping thorp and John load up for coating and head to hockley to retrieve scaffolding and ladder

Materials Used (In Quantities): 3 strips termstrip 50 pins and half box shot

Materials Installed (Square Feet/ Linear Feet):24 sq feet

Challenges: N/A

To do next time: N/A

Weather Conditions:

Partly cloudy Wed, Aug 19, 2026, 3:27 PM

Partly cloudy

25°C

12°C

Wind: 8 mph

Humidity: 90%

Total Precip: 0"

Attachments: 2



Aug 18, 2026

Job: ARYZE - 450 Dallas Rd
Title: Coating prep day 1-2
Added By: Jonathan Gregoire

Log Notes:
Work Completed: shot blast garbage room, bike room, 1/3 of ramp
Ground pad and perimeter of all areas
Vacuumed garbage and bike room
Caulked perimeter of garbage room

Materials Used (In Quantities):

4 d100 sausages

Materials Installed (Square Feet/ Linear Feet):

Challenges:
Shot blasters needed repairs on site

To do next time:

Weather Conditions:
Partly cloudy with nearby fog Tue, Aug 18, 2026, 9:09 PM



22°C

12°C

Wind: 15 mph

Humidity: 92%

Total Precip: 0"

Attachments:

0

Aug 18, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd
Title:
Added By: Bobby Wagner

Log Notes:
Work Completed:
IPU EllisDon
Room/ 6153 Access Door x6-
Window x1/ bathroom not complete
Rm/6176/ access door x8/
Window x1/ bathroom not completed
Rm/5153 access door x7/
Window x1/ bathroom completed
Rm/5176/ access door x4
Window x1 bathroom completed
Rm/4176/access doors x3
Window x1 bathroom completed

Maxwell door jams DT
0637.1-x1/ 0638..b-x2/ 0635.b-x1
2540.1-x1/ 2540x1/2540.1x1/
2539x1/2538x1/2537x1/2503x1/
2547.b-x1/2547.a-x1/
(Bio Medical 3330.a-x7)
2550x1/2546/x1/2549x1/2558x1
2555.a-x2/2555.b-1/2560x1
2557x1/2556x1

IPU headboard
2147x2/2148x2/ access doors x6
Bathroom -2165.1 completed-extra
3149.1 completed extra
3148.1 completed extra
access door x3

Materials Used (In Quantities):
3 tubes FC
3 sausages cws white

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:
Mostly sunny Tue, Aug 18, 2026, 8:28 PM



25°C

13°C

Wind: 6 mph

Humidity: 91%

Total Precip: 0"

Attachments: 1



Aug 18, 2026

Job: Chandos - Japanese Garden, 851 Academy Close
Title:

Added By: Jesse Dares

Log Notes:

Stopped in to finish up the mock up for back of wall detail and to discuss job with Alex.

- 1/2 sausage d100
- 2 liters of tp260

Weather Conditions:

Mostly sunny Tue, Aug 18, 2026, 12:00 AM



15°C

14°C

Wind: 11 mph
Humidity: 89%
Total Precip: 0"

Attachments: 3



Aug 18, 2026

Job: IWCD, Esquimalt Terrace, 820 Esquimalt Road
Title: dimple and spray touch ups from machine damage
Added By: Joshua Murray

Log Notes:

Work Completed: repaired damaged dimple on West wall respray and replaced dimple and applied termination strip on repaired section and beyond

Materials Used (In Quantities): term bar 20 strips pins 100 and shot one box

Materials Installed (Square Feet/ Linear Feet):200 square feet of drainstar quarter barrel tp260 2 tubes caulking

Challenges: rough terrain

To do next time: N/A

Weather Conditions:

Partly cloudy with nearby fog Tue, Aug 18, 2026, 2:23 PM



21°C

12°C

Wind: 12 mph
Humidity: 92%
Total Precip: 0"

Attachments:

4



Aug 18, 2026

Job: Blackcrete - 814 Hockley Ave
Title: spray blindside ramp wall
Added By: Joshua Murray
Log Notes:
Work Completed:sprayed blindside ramp wall


Materials Used (In Quantities): half barrels tp260

Materials Installed (Square Feet/ Linear Feet):
400 sq feet
Challenges: hose pull through busy site

To do next time: continue ramp wall once footings are poured

Weather Conditions:

Partly cloudy with nearby fog Tue, Aug 18, 2026, 2:23 PM



21°C
12°C

Wind: 12 mph
Humidity: 92%
Total Precip: 0"

Attachments:

5



Aug 17, 2026

Job: Blackcrete - 814 Hockley Ave
Title: blindsidr waterproofing ramp wall
Added By: Joshua Murray
Log Notes:

Work Completed:re applied filter cloth to north wall dimple to torch on seam. painted on tp260 and pinned the top every 4 feet about 3 hours. also applied 6000x on ramp wall about 420 sq feet. cut and removed 10 ground anchors from ramp wall.

Materials Used (In Quantities):

- one box shot one box pins
- 5 sausages of D100
- 1.5 cans spray glue
- 1.5 rolls 6000x drain mat
- 40 ft of scrim cloth

Materials Installed (Square Feet/ Linear Feet):420 sq feet

Challenges: heat and working off ladders truck 2 was not spraying well. couldn't finish job

To do next time:

spray ramp wall

Attachments:

3



Aug 16, 2026

Job: ARYZE - 450 Dallas Rd

Title: Coating work order

Added By: Jordan Rogers

Log Notes:

top ramp pad- 340 sq.ft use puma thre coats

Garbage room 270 sq.ft use puma two coats

bike storage room-974 sq.ft

1 coat of 350 1 coat of 351

Weather Conditions:

Partly cloudy with showers Sun, Aug 16, 2026, 6:03 PM



22°C

12°C

Wind: 16 mph

Humidity: 97%

Total Precip: 0"

Attachments:

4



Aug 15, 2026

Job: Blackcrete - 814 Hockley Ave

Title:

Added By: Jordan Thorpe

Log Notes:

Work Completed: North wall - seal BSVW to tp260 . 1/2 inch bead of dymonic 100 , apply tp260 , wet set 12" skim cloth half on BSVW and half on our existing blind wall followed buy 90 mill coat of tp260 overtop of skim cloth. Roughly 100' x 2' detail strip . Pack scaffold down and set up for south side blind wall.

Materials Used (In Quantities): 1 box dymonic 100 . 10 gallons tp260 . 100 pins and shots . 1/2 box of gloves , 100' of skim cloth

Materials Installed (Square Feet/ Linear Feet): roughly 100' x 2'.

To do next time: south side blind wall . Need to knock some rocks down from

Above so there not raining down behind our blind wall material and bend the chicken wire out of the way and possibly set up sacrificial wall to pin the top of our material .

Jordan - Josh and Jacob on-site

Weather Conditions:

Partly cloudy with showers Sat, Aug 15, 2026, 2:03 PM



22°C

13°C

Wind: 19 mph

Humidity: 90%

Total Precip: 0.01"

Attachments:

23



Aug 14, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd

Title:

Added By: Bobby Wagner

Log Notes:

Work Completed:

IPU level 02

Headboard rm 2159x4

Access door x20

Materials Used (In Quantities):

2 sausage cws

1 tube FC

Materials Installed (Square Feet/ Linear Feet):

210 feet

Challenges:

To do next time:

Weather Conditions:

Sunny Fri, Aug 14, 2026, 3:42 PM

Wind: 5 mph



26°C
14°C

Humidity: 91%

Total Precip: 0"

Attachments:

4



Aug 14, 2026

Job: Farmer - Verd Affordable Housing, 1183 Verdier Ave

Title: verdier Ave spray and dimple

Added By: Joshua Murray

Log Notes:

Work Completed: finish up caulking and felt around ties and spray blindside wall and spray and dimple conventional wall beside site office

Materials Used (In Quantities): 3/4 barrel tp260 handful screw and washer, pins/shot 4 tubes caulking ten feet of drainstar


Materials Installed (Square Feet/ Linear Feet): 100 sq f of drainstar and tp260 and sprayed additional 480 on blindside wall

Challenges: heat and loose ground

To do next time: next lifts

Attachments:

6



Aug 14, 2026

Job: z. Inspections

Title: 1834 San Juan stair inspection

Added By: Jesse Dares

Log Notes:

The homeowners have a set of concrete front steps that require a small crack injection and a new coating. There is a fair bit of wear on the old coating, and most of it will need to be removed. There was also significant degradation on some of the stair tread corners. We will likely need to repair some weak or delaminated edges. However, we won't know the full scope of that portion until we grind and clean the current steps.

The stairs are 7 ft wide with 11.5" treads and 6" risers. There are 6 steps plus a top landing that measures 5'7"x4'

The injection is about 6 ft in length. This will be performed from inside the home

materials:

- stair and landing surface areas is approximately 90 sq ft. This does not include the front face of the staircase which is currently hidden behind shrubs. I did not discuss coating that portion with the homeowner; including it will incur an additional cost. (approx. 20-25 sq ft). Colours and coating options will need to be discussed with the client before finalizing your quote, so you might want to reach out to them for your pricing information.

Injection:

- 14 ports
- 1 liter resin
- 1/4 cup catalyst
- 2 lb xypex
- 1/4 roll poly

labour:

stairs:

- prep: 2 man 1 day
- coating: 2 man 1-3 days, depending on product used

injection:

- 1 man 6 hours

Weather Conditions:

Mostly sunny Fri, Aug 14, 2026, 9:12 AM



24°C

13°C

Wind: 22 mph

Humidity: 91%

Total Precip: 0"

Attachments: 9



Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd

Title:

Added By: Bobby Wagner

Log Notes:

Work Completed:
DT level03 Bio Med
Bathroom 3341 completed
Access Doors x3
FEC x4
Windows-3435x1-/3401.1x4
3303x3
IPU Headboard level 02
2163x2-/2160x1-/2161x2-/2158x3

Materials Used (In Quantities):

4 tubes FC
4 sausages cws white

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Mostly sunny Thu, Aug 13, 2026, 4:56 PM



27°C

17°C

Wind: 8 mph

Humidity: 83%

Total Precip: 0"

Attachments: 4



Aug 13, 2026

Job: Kinetic - Duncan Housing Society, 486 Jubilee St

Title: Elevator tank

Added By: Jonathan Gregoire

Log Notes:

Work Completed: finished tank

Materials Used (In Quantities):
1.25 rolls amphibia
1 box d100
3 rolls grip tape
Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:
Weather Conditions:
Sunny Thu, Aug 13, 2026, 12:56 PM



28°C

13°C

Wind: 5 mph

Humidity: 90%

Total Precip: 0"

Attachments: 0

Aug 13, 2026

Job: Maxwell- CBH
Title: Project Details
Added By: Jordan Rogers
Log Notes:

Door frames exterior and interior frames, from the floor to the wall

1270 total door with 44" linear of caulking per door

Includes - vertical cove - caulking included at from / top of 6"inch vertical cove to floor / horizontal at steel pressed doors, using Dymonic FC Limestone

Includes - tolerance not to exceed 10mm for door frames requiring backer rod -should be minimum number of doors.

Includes - resilient / rubber floor areas only. Graham Mason MFL Senior Foreman is point of contact for any doors that you are not sure about caulking

Includes - Pick Proof- Mental Health Area - Pecora Dyna Flex

Excludes - Assa Abloy, specialty or aluminum frame breakaway doors are NOT part of MFL contract

Excludes - caulking at top of cove 6" inches high off floor - material is 2.0mm thick exposed resilient flooring

Please record door # and total doors along with pictures in a work order at the end of the day
Weather Conditions:
Sunny Thu, Aug 13, 2026, 7:55 AM



28°C

14°C

Wind: 4 mph

Humidity: 95%

Total Precip: 0"

Attachments: 0

Aug 13, 2026

Job: Farmer - Verd Affordable Housing, 1183 Verdier Ave
Title: North blindwall
Added By: Jesse Dares
Log Notes:

Work Completed: Continued hanging drain mat on north blindwall. patched cut dimple with scrim cloth and glue. detailed about 75% of the rods

Materials Used (In Quantities):

- 1 roll 6000x
- 200 screws/washers
- 4 can spray glue
- 1.5 roll scrim cloth
- 5 gl tp260
- 2 d100 sausages
- 1 box nitril gloves
- 400 staples

Materials Installed (Square Feet/ Linear Feet): 290 sq ft

- Challenges:
- detailing around the million dowels
 - heat
 - student labourer

- To do next time:
- finish detailing last of the dowels
 - add conversion flap on left side
 - install drain boots
 - spray

Weather Conditions:
Mostly sunny Thu, Aug 13, 2026, 12:00 AM



24°C

12°C

Wind: 10 mph

Humidity: 97%

Total Precip: 0"

Attachments: 0

Aug 12, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd
Title:
Added By: Bobby Wagner
Log Notes:

Work Completed
DT level 0 AssaAbloy external door frame
0374 bottom/-0595-/0583-/0586
IPU level 02 Assa Abloy external frame
2170.a-/2169.a-/2168.a
Headboard EllisDon
2164x2-/2165x2-/2156x2
Access door x3

Materials Used (In Quantities):
5sausages cws grey
2sausages cws white 7

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:
Partly cloudy with showers Wed, Aug 12, 2026, 4:24 PM



24°C

16°C

Wind: 7 mph

Humidity: 91%

Total Precip: 0.01"

Attachments:

0

Aug 12, 2026

Job: Kinetic – Duncan Housing Society, 486 Jubilee St
Title: Tanking
Added By: Jonathan Gregoire

Log Notes:
Work Completed: 2500sqft slab

1500sqft (roughly) Elevator tank

Materials Used (In Quantities):
10 rolls amphibia on slab

6 rolls amphibia on elevator tank

2 boxes grip tape

3 boxes d100

Materials Installed (Square Feet/ Linear Feet):

Challenges:

Water entry and rain

To do next time:

Weather Conditions:

Partly cloudy with showers Wed, Aug 12, 2026, 12:25 PM



26°C

17°C

Wind: 12 mph

Humidity: 81%

Total Precip: 0"

Attachments:

2



Aug 12, 2026

Job: Farmer - Verd Affordable Housing, 1183 Verdier Ave

Title:

Added By: Logan Pardy

Log Notes:

Work Completed: installed 15x13 drain star

15 x 13 typar

Materials Used (In Quantities): 15x13 drain star

15 x 13 typar

100 washers and screws

2 cans of spray adhesive

60ft scrim fabric

Materials Installed (Square Feet/ Linear Feet): 260 sq fr

Challenges: heat, tight area to set up scaffold, very awkward wall to work on

To do next time: finish remaining 20 feet, spray

Weather Conditions:

Partly cloudy with showers Wed, Aug 12, 2026, 12:00 AM

25°C

Wind: 15 mph

Humidity: 88%



14°C

Total Precip: 0"

Attachments:

0

Aug 11, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd

Title:

Added By: Bobby Wagner

Log Notes:

Work Completed:

See attached photo for list of review

DT level 0

0637.1x1/-0638.1x3/-0639x3/-

0553x2. All extra work as we returned to this room more than twice

IPU level 02 headboard

2154x2

Materials Used (In Quantities):

1 tube FC

1 sauces white

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Mostly sunny Tue, Aug 11, 2026, 3:38 PM



25°C

14°C

Wind: 6 mph

Humidity: 87%

Total Precip: 0"

Attachments:

1



Aug 10, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd

Title:

Added By: Bobby Wagner

Log Notes:

Work Completed:
DT level 0 Assa Abloy
0257
IPU level 02
2215.a/2216.a/2222.
EllisDon deficiency
DT level 0
0446/0446.1/0446.2/
IPU-0158/0158.1/0158.2
Wallboards level 02
2153x2

Materials Used (In Quantities):
3 sausages cws grey
1 sausage cws white
Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Mostly sunny Mon, Aug 10, 2026, 4:19 PM



23°C

15°C

Wind: 12 mph

Humidity: 88%

Total Precip: 0"

Attachments: 0

Aug 10, 2026

Job: Chandos - Japanese Garden, 851 Academy Close

Title: Tar footing

Added By: Jonathan Gregoire

Log Notes:

Work Completed: tared footing
Tested tp260 to granite

Materials Used (In Quantities): 15 gallons to 260
1ft fleece

Materials Installed (Square Feet/ Linear Feet):
300x1ft with brush on footing

1ft test of tp260 and fleece to footing

Challenges:

To do next time:

Weather Conditions:

Mostly sunny Mon, Aug 10, 2026, 12:00 AM



19°C

18°C

Wind: 13 mph
Humidity: 67%
Total Precip: 0"

Attachments: 0

Aug 8, 2026

Job: Blackcrete - 814 Hockley Ave
Title: ramp wall
Added By: Joshua Murray
Log Notes:

Work Completed:hang a horizontal peice of 6000x spanning from previously hung drainmat to underneath the ramp and calking dowels and hanged a peice underneath scaffolding

Materials Used (In Quantities): 5 strips of shot 45 pins

Materials Installed (Square Feet/ Linear Feet):couple hundred

Challenges: heat and other traids in the way and having to dismantle their forms for them

To do next time: keep hanging drainmat

Weather Conditions:

Partly cloudy Sat, Aug 8, 2026, 12:00 AM



28°C

16°C

Wind: 26 mph
Humidity: 65%
Total Precip: 0"

Attachments:

15



Aug 7, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd

Title:

Added By: Bobby Wagner

Log Notes:

Work Completed:

IPU level 02

Windows

2152x1-2153x1-2154x1-2151x1

Hallway x1

2165x1-2164x1-2163x1-2160x1

2160x1-2158x1-2148x1-2147x1

2120x2

Bathroom

2154.1 extra-2151.1 extra

2148.1 extra-2145 completed

Wallboards

2196x2-2181x2-2153x2-2150x2

2204x1-2205x1-2203-x1-2135x1

2136x1-2137x1-2138x1

Access doors x2

Mock up done with epoxy on screw holes x1 hour

Materials Used (In Quantities):

4 tubes FC

3 sausages cws white

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Sunny Fri, Aug 7, 2026, 4:56 PM



27°C

14°C

Wind: 7 mph

Humidity: 86%

Total Precip: 0"

Attachments:

0

Aug 7, 2026

Job: Parker Jonhston- Campus View Housing 2249 McCoy St

Title:

Added By: Joshua Murray

Log Notes:

Work Completed:repaired center section of spray and dimple took drainstar off and re sprayed then re applied dimple and popped bubbles around building

Materials Used (In Quantities): quarter barred tp260 handful of shot and pins

Materials Installed (Square Feet/ Linear Feet):100

Challenges: heat

To do next time: N/A

Weather Conditions:

Mostly sunny Fri, Aug 7, 2026, 12:00 AM



26°C

13°C

Wind: 11 mph

Humidity: 92%

Total Precip: 0"

Attachments:

19



Aug 6, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd

Title:

Added By: Bobby Wagner

Log Notes:

Work Completed:

IPU level 02

Bathroom

2213-extra-2193-n/c-

2181- complete

Windows

2209x1-2206x1-2203x1-2205x1

2191x1-2192x1-2181x1-2150x1

Window in hallway completed

Wallboards

2212x1-2209x1-2197x2

2198x2-2199x2

Materials Used (In Quantities):

1 tube pick proof

1 tube fc

3 sausages cws white

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Sunny Thu, Aug 6, 2026, 4:58 PM



28°C

13°C

Wind: 5 mph

Humidity: 87%

Total Precip: 0"

Attachments:

0

Aug 6, 2026

Job: Etro - Hyatt, 1312 Broad Street (AKA Durwest)

Title: Term bar

Added By: Jonathan Gregoire

Log Notes:

Work Completed: cut down and terminate north, east and south walls

Materials Used (In Quantities): 1 pack term bar

100 hilti nails

100 smackies

Materials Installed (Square Feet/ Linear Feet):200ft

Challenges:

To do next time:

Weather Conditions:

Sunny Thu, Aug 6, 2026, 2:09 PM



23°C

11°C

Wind: 16 mph

Humidity: 100%

Total Precip: 0"

Attachments:

0

Aug 6, 2026

Job: Parker Jonhston- Campus View Housing 2249 McCoy St

Title: spray repair touch ups and calking

Added By: Joshua Murray

Log Notes:

Work Completed:peeled sagging tar and touched up and calked unpreppt concrete

Materials Used (In Quantities): half barrels TP 260 half box calking

Materials Installed (Square Feet/ Linear Feet):

Challenges: heat and calcium pump leaking

To do next time: finish touch ups

Weather Conditions:

Mostly sunny Thu, Aug 6, 2026, 4:39 PM

Mostly sunny

26°C

12°C

Wind: 7 mph

Humidity: 100%

Total Precip: 0"

Attachments: 17



Aug 5, 2026

Job: EllisDon - Cow Bay Hospital, 6775 Bell McKinnon Rd
Title:
Added By: Bobby Wagner
Log Notes:
Work Completed:
IPU level 02
Windows
2199x1-2198x1-2197x1-2196x1
2211x1-2210x1
Bathroom

2199.1 extra
Access doors x11

DT level 02
Bathroom-2662 extra
Access doors x11
DT level 0 wallboards deficiencies
0657-0651-0661

Materials Used (In Quantities):
3-tubes fc
1 sausage pick proof
1 sausage cws

Materials Installed (Square Feet/ Linear Feet):

Challenges:

To do next time:

Weather Conditions:

Sunny Wed, Aug 5, 2026, 4:09 PM




26°C

12°C

Wind: 8 mph
Humidity: 86%
Total Precip: 0"

Attachments: 3



Aug 5, 2026

Job: Farmer - Verd Affordable Housing, 1183 Verdier Ave
Title: Tight wall
Added By: Jonathan Gregoire
Log Notes:
Work Completed: patched with zypex provided and did 6ft lift on tight section

Materials Used (In Quantities):
- 1.1 barrel tp260
- 3.5 rolls tremdrain
- 2 sausages d100

- 1 box each shot and pins

Materials Installed (Square Feet/ Linear Feet):1000 sq ft

Challenges: very tight working room

To do next time:

Weather Conditions:

Mostly sunny Wed, Aug 5, 2026, 12:00 AM



28°C

12°C

Wind: 11 mph

Humidity: 98%

Total Precip: 0"

Attachments: 0

Aug 5, 2026

Job: Blackcrete - 814 Hockley Ave
Title: blindside waterproofing hang 6000x and spray
Added By: Joshua Murray
Log Notes:

Work Completed:hang 42 feet of drainmat behind and underneath site access and spray tp260

Materials Used (In Quantities): 1 roll 6000x 1.5 barrels tp260 half box 2"pins 6 strips shot about 25 screws and washers half box of calking one suit one sock one pair of pucks

Materials Installed (Square Feet/ Linear Feet):548 sq f of drainmat installed and sprayed about double

Challenges: heat and misunderstanding with the pump has to be fully depressurized

To do next time: hanging drainmat

Weather Conditions:

Sunny Wed, Aug 5, 2026, 4:39 PM



27°C

13°C

Wind: 13 mph

Humidity: 85%

Total Precip: 0"

Attachments:

15



Aug 4, 2026

Job: IronClad – Bear Mountain B ,2106 Br Mtn Pkwy
Title: Spray
Added By: Jonathan Gregoire
Log Notes:

Work Completed: spray and dimple wall and footing

Materials Used (In Quantities):

Materials Installed (Square Feet/ Linear Feet): 40x8 wall spray and mat
40x6 footing spray and mat

Challenges:

To do next time:

Weather Conditions:

Sunny Tue, Aug 4, 2026, 1:22 PM



22°C

11°C

Wind: 8 mph

Humidity: 98%

Total Precip: 0"

Attachments:

0

Aug 1, 2026

Job: Parker Jonhston- Campus View Housing 2249 McCoy St
Title:
Added By: Joshua Murray
Log Notes:

Work Completed:spray around building tp260 up to cold joint and drainmat drainstar center area

Materials Used (In Quantities): 2.5 barrels one roll drainstar

Materials Installed (Square Feet/ Linear Feet):drainmat 300 sq f

Challenges: rain and puddling and wind

To do next time: Finish applying drainstar

Weather Conditions:

Partly cloudy with showers Sat, Aug 1, 2026, 12:00 AM



21°C

14°C

Wind: 19 mph

Humidity: 96%

Total Precip: 0.05"

Attachments:

2

